

# SEWARD L. SCHREDER CONSTRUCTION, INC.

## THREE WEEK PROJECT LOOK AHEAD SCHEDULE

Job Name: **Hiram Johnson High School Gym**  
 Job Number:  
 Prepared By: **Dennis Sullivan**

Sheet 1 of 1

Date Prepared: 5-26-14

Date Master Sched Last Revised:

Month: May/June

Date of Master Schedule:

Day of Week	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	
Date		26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	
Work Items																						Subcontractor
Ext. Fence and Gates												X	X			X	X	X	X	X		Crusader
Handicap Parking Stalls			X	X	X	X																Schreder Const.
Bike Rack Concrete					X	X		X														Schreder Const.
Lobby HVAC Roof Frame			X	X	X	X																Schreder Const.
Door In-fills Restrooms			X	X	X																	Schreder Const.
Gym Floor Deliver/Acclimate					X	X		X	X	X	X	X			X	X						McWil Sport Surfaces
Gym Floor- Install										X	X	X			X	X	X	X	X		McWil Sport Surfaces	
Lobby Doors/Frames					X	X		X													BDW	
Plumbing- Under Slab Boys/Girls Locker Rm.			X	X																	ACCO Plumbing	
Lobby- R/R Rough Plumbing					X	X															ACCO Plumbing	
Lobby- Framing			X	X	X	X															Schreder Const.	
Locker rooms- Rough Electrical			X	X	X	X															Elite Power	
Drywall/Finish- Lobby									X	X	X	X			X	X					Delta	

***Pursuant to the Subcontract Agreement, this Revised Progress Schedule is to be complied with.  
 Other subcontractors will be relying on your timely performance of this revised schedule.***

Notes:	<b>X</b>	Scheduled Days	<b>C</b>	Scheduled Concrete Pour
	<b>/</b>	Days Work Performed	<b>II</b>	Scheduled Inspections
	<b>O</b>	Work Behind Schedule	<b>*</b>	See Note

# SEWARD L. SCHREDER CONSTRUCTION, INC.

## THREE WEEK PROJECT LOOK AHEAD SCHEDULE

Job Name: Job Number: Prepared By: <b>Dennis Sullivan</b>	Sheet <u>2</u> of <u>2</u>  Month: May/June	Date Prepared: 5-26-14 Date Master Sched Last Revised: Date of Master Schedule:
---	---	---

Day of Week	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	
Date		26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	
Work Items																						Subcontractor
Boys/Girls Concrete Slab			x	x	x	x																Schreder Const.
Gym Roof Demo			x	x	x	x																JM Environmental
Gym Roof Install					x	x			x	x	x	x	x			x						Yancey Roofing
Site Asphalt Prep/Pave												x	x									Schreder Const.
Gym- Paint				x	x	x																Valdez
Gym- Doors/Frames									x	x	x											BDW
Frame- Locker Rooms									x	x	x	x	x			x						Schreder Const.
Radiant Floor Repair			x	x	x	x																ACCO
Drywall- Locker Rooms												x	x			x	x	x	x	x		Delta
Patch Concrete- Locker rooms			x	x	x	x																Schreder Const.
Locker Curbs																x	x	x	x	x		Schreder Const.
Gym- Install Lights				x	x	x																

***Pursuant to the Subcontract Agreement, this Revised Progress Schedule is to be complied with.  
Other subcontractors will be relying on your timely performance of this revised schedule.***

Notes:	<b>X</b>	Scheduled Days	<b>C</b>	Scheduled Concrete Pour
	<b>/</b>	Days Work Performed	<b>II</b>	Scheduled Inspections
	<b>O</b>	Work Behind Schedule	<b>*</b>	See Note