

SEWARD L. SCHREDER CONSTRUCTION, INC.

THREE WEEK PROJECT LOOK AHEAD SCHEDULE

Job Name: **Hiram Johnson High School Gym**
 Job Number:
 Prepared By: **Dennis Sullivan**

Sheet 1 of 2

Date Prepared: 7-7-14

Date Master Sched Last Revised:

Month: June/July

Date of Master Schedule:

Day of Week	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	
Date		7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	
Work Items																						Subcontractor
Int. Fence and Gates		x	x	x	x	x			x	x	x	x	x									Crusader
Exterior Fence										x	x	x					x	x	x	x		Crusader
Bike Rack Concrete				x	x	x																Schreder Const.
Lobby HVAC			x	x	x																	Schreder Const.
Demo Locker Room Windows		x	x																			J B Environmental
Install Kal-Wall- Girls				x	x	x			x													Royal Glass
Drywall- Boy's Locker Room			x	x	x	x			x	x												Delta
Bleacher Install		x	x	x	x	x			x	x	x	x	x									Kleinman Group
Plumbing- Showers																x	x	x	x			ACCO Plumbing
Drywall/Finish-Lobby/Restrooms		x	x	x	x																	Delta
Lobby Ceiling Tile									x	x	x	x	x									Cemco
Tile- Girls Locker Room		x	x	x	x																	Fischer Tile
Tile Boy's Locker room					x	x			x	x	x	x	x									Fischer Tile

***Pursuant to the Subcontract Agreement, this Revised Progress Schedule is to be complied with.
 Other subcontractors will be relying on your timely performance of this revised schedule.***

Notes:	X	Scheduled Days	C	Scheduled Concrete Pour
	/	Days Work Performed	II	Scheduled Inspections
	O	Work Behind Schedule	*	See Note

SEWARD L. SCHREDER CONSTRUCTION, INC.

THREE WEEK PROJECT LOOK AHEAD SCHEDULE

<i>Job Name:</i>	Sheet <u>2</u> of <u>2</u>	Date Prepared: 7-7-14
<i>Job Number:</i>		Date Master Sched Last Revised:
<i>Prepared By: Dennis Sullivan</i>	Month: June/July	Date of Master Schedule:

Day of Week	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	
Date		7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	
Work Items																						Subcontractor
Asphalt Patch- Exterior																x	x	x				Schreder Const.
Aux Gym- Lights Install		x	x	x	x				x	x												Elite Power
HVAC Unit Install					x	x			x	x												Yancey Roofing
Floor Polishing- Boy's									x	x	x	x	x			x	x	x	x			Diacon
Floor Polishing- Girls			x	x	x	x			x	x	x											Diacon
Exterior Doors/Hardware			x	x	x	x			x	x	x	x	x									BDW
Frame Girls Locker Rooms per A-6.3					x				x	x												Schreder Const.
Kalwall Install- Boys									x	x	x											Royal Glass
Drywall- Boy's Locker rm.			x	x	x	x			x													Delta
Patch Concrete- Locker room Floors			x	x	x	x																Schreder Const.
Locker Curbs																x	x	x	x	x		Schreder Const.
Tile- Lobby Restrooms					x	x			x	x	x	x										Fischer Tile
Install Interior Doors						x			x	x	x	x				x	x	x	x			BDW

***Pursuant to the Subcontract Agreement, this Revised Progress Schedule is to be complied with.
Other subcontractors will be relying on your timely performance of this revised schedule***

Notes:	X	Scheduled Days	C	Scheduled Concrete Pour
	/	Days Work Performed	II	Scheduled Inspections
	O	Work Behind Schedule	*	See Note