



FACILITIES SUPPORT SERVICES

425 1st Avenue • Sacramento, CA 95818
(916) 395-3980 • FAX (916) 264-3107

PRE-BID WALK AGENDA May 26, 2021 9:00 am

Project: **Caleb Greenwood 4th R Portable Addition**

1. Introductions
2. MANDATORY JOB WALK: Sign – in Sheet
3. Contractors to be Class **A** or **B** License
4. Bidders will be required to be registered with DIR
5. Bid instructions and documents available thru SCUSD website
(www.scusd.edu/contracts-projects-bids) and eBldr (www.e-builder.net)
6. Scope of Work:
 - a. Move existing portable from Cap City School (7222 24th Street) to Caleb Greenwood; interior and exterior portable cosmetic improvements, path of travel improvements between campus and portable; new ramp and concrete pathway to portable.
7. Bids
 - a. Questions directed to SCUSD Contracts office– in form of an RFI only. RFI's can be UPLOADED in e-Builder.
 - b. RFI's Due **no later than 5/27/21 to Contracts office**
 - c. Last Addendum issued, if required **5/28/2021**
 - d. See Specifications for documents required to be included with bid documents
8. Bids Due **at 2:00 pm, Wednesday, June 2, 2021** submitted electronically through eBuilder.
9. Tentative Start Dates:
 - a. Start of Construction: **6/21/2021**
 - b. Construction end date **8/20/2021**
10. Walk Site

PLEASE NOTE: As of December 2017, SCUSD adopted Resolution 2774 PLA for projects \$500,000 and above

